



MONTHLY PROJECT OVERVIEW

November 2008

<p>Project Location: SR 519, I90 to SR99 Design-Builder: Kiewit Pacific Co.</p>	<p>PIN: 851902, 809936 D (for 1st & Atlantic Intersection) WIN: A51902F</p>
<p>Design / Build Contract Summary Contract Award: September 26, 2008 Notice to Proceed: October 16, 2008 Original Contract Time: 603 Calendar Days Original Substantial Completion: June 2010 Original Contract Amount: \$66,969,343 Revised Contract Amount: \$66,969,343</p> <p>Project Status as of: December 1, 2008 Contract Days Elapsed: 46 of 603 = 8%</p> <p>Design-Build Schedule Summary Design: Design work initiated during the proposal phase on roadway, drainage, and geotechnical, plaza, lighting/traffic/electrical and structure elements has continued and is at approximately 30% complete phase.</p> <p>Construction: Construction activities are divided into six subareas. Progress at each sub area is described below. In summary, work in October and November has focused on subarea 6: 1st Avenue and Atlantic Intersection. Work in this subarea must be completed prior to the Seattle Mariners first home game, in April 2009.</p> <p><u>Subarea 1: Royal Brougham Bridge Structure</u> Began early utility locates and potholing for Royal Brougham shafts and collected data to support substructure design preparation.</p> <p><u>Subarea 2: Royal Brougham East of Railroad Track</u> No construction work was performed for this time period.</p> <p><u>Subarea 3: Royal Brougham West of Railroad Track</u> No construction work was performed for this time period.</p> <p><u>Subarea 4: Royal Brougham Occidental</u> No construction work was performed for this time period.</p> <p><u>Subarea 5: Atlantic Bridge Ramp</u> No construction work was performed for this time period.</p> <p><u>Subarea 6: 1st Ave & Atlantic St Intersection</u> We started some early site preparation, including demolition. We have also submitted and obtained WSDOT's approval on numerous shop drawings and engineering calculations for the Intersection work.</p>	<p>Quality Control / Quality Assurance QA/QC activities this month include preparing for set up of Quality Document System – Centric Project, Project Close Out orientation meeting with WSDOT's auditors, preparing the draft QMP, and coordinating with WSDOT to set up Quality Management System.</p> <p>Risks / Challenges / Issues Primary challenges are associated with accurately locating all utilities within the project area. Some utilities pre-date accurate documentation and are not recorded on as-built plans.</p> <p>Public Information and Community Outreach Activities included setting up the 1-800 project hotline, updating the website, and door-to-door distribution of a construction kick-off flyer to local businesses.</p> <p>Upcoming Activities – December 2008 Upcoming work in December includes roadway demolition, signal, and drainage work at 1st and Atlantic, installing a 10' x 80' stormwater detention vault at the Homeplate Parking Lot, and locating utilities on Royal Brougham.</p> <p>November 2008 Highlights Construction activities at First and Atlantic began with demolition, drainage and utility work.</p>

For more information, call 206-464-1265 or visit www.wsdot.wa.gov/projects/sr519

