

# MONTHLY PROJECT OVERVIEW

## I-405 I-5 to SR 169 Stage 1 Widening

December 2008


**Project Location:** I-405, I-5 to SR 169  
**Design-Builder:** Tri-State Construction Inc.

**PIN:** 816701B, 816719A, 840502B, 840503A  
**WIN:** U40502B

### Design / Build Contract Summary

Contract Award: June 13, 2007  
 Notice to Proceed: July 5, 2007  
 Original Contract Time: 1061 Calendar Days  
 Original Substantial Completion: June, 2010  
 Original Contract Amount: \$91,500,000  
 Revised Contract Amount: \$91,500,000


### Project Progress to Date



### Project Status as of: December 31, 2008

Contract Days Elapsed: 545 Calendar Days  
 Contract Amount Earned to Date: \$71,217,250.00  
 Contract Amount Earned This Period: \$542,500.00  
 Current Projected Completion Date: June, 2010

### Project Cash Flow



### December 2008 Highlights



### Design-Build Schedule Summary

**Design:** Design closeout is progressing. Received Modified Ecology Embankment submittal. Deviation #14 received and comments returned. Follow-up task force meeting to follow. Video of existing drainage will resume as weather allows. Oakesdale trail justification to be submitted.

**Construction:** Work on walls 4100, 4080, 4022, 4024 occurred as weather allowed. Oakesdale Bridge work was ongoing targeting the setting of girders to occur in late January and February. Installation of new signing began and will also continue into February. Embankment, drainage, paving and ITS work proceeded as weather allowed.

### Quality Control / Quality Assurance

The project environmental team has been performing at a very high level. With a full time crew monitoring and managing environmental concerns, impacts to the environment have been minimized. Notice of Design changes and Field Design changes continue to be submitted to modify the signed and stamped contract documents.

### Risks / Challenges / Issues

Weather was the biggest challenge for the project during the month of December. The amount of snowfall and the resulting runoff were well managed within the project area. Weather will continue to impact the progress of work through the next several months.

### Contract Milestones

Contract Milestones	Date
Contract Time	May 31, 2010
NB I-405 Lane between I-5 and SR-167 Open to Traffic	September 1, 2009
SB I-405 Lane between I-5 and SR-167 Open to Traffic	September 1, 2009
Final Configuration Open to Traffic	September 1, 2009
Stream Mitigation Site Complete	November 23, 2009

### Public Information and Community Outreach

Released lane, ramp and road closure information to the media WSDOT and the Design-Builder also responded to questions from citizens about the project.

### Upcoming Activities - January 2009

Work on the Oakesdale bridge, walls 4010, 4100, 4080, 4222 and 4224, new signing installation, embankment, drainage and ITS construction will continue as weather allows. Work on wall 4008 may begin.

For more information call 425-456-8585  
 visit <http://www.wsdot.wa.gov/Projects/i405/I5toSR169/>

IT'S YOUR NICKEL.  
WATCH IT WORK.

"Washington's Future Just Got Better"  
 MAKING EVERY DOLLAR COUNT.

