

MONTHLY PROJECT OVERVIEW
I-405 I-5 to SR 169 Stage 1 Widening

May 2009


Project Location: I-405, I-5 to SR 169
Design-Builder: Tri-State Construction Inc.

PIN: 816701B, 816719A, 840502B, 840503A
WIN: U40502B

Design / Build Contract Summary

Contract Award: June 13, 2007
 Notice to Proceed: July 5, 2007
 Original Contract Time: 1061 Calendar Days
 Original Substantial Completion: June, 2010
 Original Contract Amount: \$91,500,000
 Revised Contract Amount:

Project Progress to Date



Project Status as of: **May 31, 2009**

Contract Days Elapsed: 696 Days
 Contract Amount Earned to Date: \$78,572,950.00
 Contract Amount Earned This Period: \$3,300,200.00
 Current Projected Completion Date: June, 2010

May 2009 Highlights



Crew adds concrete for the "coping" of a new retaining wall along northbound I-405 near SR 181.



Crew constructs a retention pond near northbound I-5.




Tukwila Parkway on-ramp to northbound I-405: Crew naves the reconstructed on-



Tukwila Parkway on-ramp to northbound I-405: A crew makes room for a new retaining wall

Project Cash Flow



Design-Build Schedule Summary

Design: Work has been completed on the project deviations. Field design changes and notice of design changes are being processed to document revisions to the issue for construction plans. Closeout of the design documentation is progressing.
Construction: Work is progressing on walls 4006, 4007 and 4100. Deck concrete placement has been completed on the Oakesdale bridge. The approach slabs at piers 1 and 4 have been poured. Asphalt paving at the ends of the Oakesdale bridge is underway. Illumination, signing and ITS work is ongoing.

Quality Control / Quality Assurance

The environmental team continues to do a great job of protecting the environment. The project inspection and materials teams thorough inspection and adherence to materials acceptance requirements are key to providing a quality project.

Risks / Challenges / Issues

Good weather has allowed work to progress so that some lost time due to inclement weather has been recovered. Work is on schedule for in water work in Springbrook Creek. The work to install the diversion to the bypass channel is progressing but work to remove the existing box culvert may be delayed until mid July, 2009.

Contract Milestones

Contract Milestones	Date
Contract Time	May 31, 2010
NB I-405 Lane between I-5 and SR-167 Open to Traffic	Fall 2009
SB I-405 Lane between I-5 and SR-167 Open to Traffic	Fall 2009
Final Configuration Open to Traffic	Fall 2009
Stream Mitigation Site Complete	Fall 2009

Public Information and Community Outreach

Performed outreach to media and businesses for the Tukwila Parkway on-ramp closure. WSDOT and the Design-Builder also responded to questions from citizens about the project.

Upcoming Activities - June 2009

Work is underway to put all traffic onto the new Oakesdale bridge. Asphalt paving, barrier placement, illumination and signing, and pavement marking will be occurring over the next month. Pavement rehabilitation will occur within some sections of I-405.

For more information call 425-456-8585
 visit <http://www.wsdot.wa.gov/Projects/I405/I5toSR169/>

