

MONTHLY PROJECT OVERVIEW

April 2010

<p>Project Location: SR 519, I-90 to SR 99 Design-Builder: Kiewit Pacific Co.</p>	<p>PIN: 851902, 809936 D (for 1st & Atlantic Intersection) WIN: A51902F</p>
<p>Design / Build Contract Summary</p> <p>Contract Award: Sept. 26, 2008 Notice to Proceed: Oct. 16, 2008 Original Contract Time: 603 Calendar Days Original Substantial Completion: June 2010 Original Contract Amount: \$66,969,343 Revised Contract Amount: \$67,545,438 Project Status as of: April 31, 2010 Contract Days Elapsed: 561 of 603 = 93% total contract days</p>	<p>Quality Control / Quality Assurance</p> <ul style="list-style-type: none"> Quality Crew of the Month Merlino Crew Pre Activity Meeting for slip form barrier Crew gearing up for the opening for RBW Bridge
<p>Design-Build Schedule Summary</p> <p>Design: During the current month many Released for Construction (RFC) documents were issued. This included multiple documents for paving plans, roadway sections, and transition barrier details.</p> <p>The MOT taskforce meeting has continued to be held on a regular basis. The design taskforce meetings are held on as-required basis only since the design is approaching completion.</p> <p>Construction: Construction activities are divided into six subareas. Progress at each subarea is described below.</p> <p>Subarea 1: Royal Brougham Bridge structure – Crews completed sidewalk placement and continued to install span 4, 5 and east approach bridge railings.</p> <p>Subarea 2: Royal Brougham east of railroad track – On Third Avenue and the East Plaza crews continued concrete pours for the Third Avenue east approach and barriers.</p> <p>Subarea 3: Royal Brougham west of railroad track – Crews placed concrete for the stairs, began elevator installation, and removed West Plaza concrete.</p> <p>Subarea 4: Royal Brougham/Occidental – No construction work was performed for this time period.</p> <p>Subarea 5: Atlantic Bridge ramp – Crews removed Span 4 and span 5 falsework, installed the signal pole foundation and Drive and expansions joint and continued to place barriers.</p> <p>Subarea 6: First Avenue and Atlantic Street intersection – All work has been completed.</p>	<p>Risks / Challenges / Issues</p> <p>Maintaining the schedule is the major challenge at this time.</p>
	<p>Public Information and Community Outreach</p> <p>Public outreach activities included outreach to Sounders fans via social media forums, web site updates, and outreach planning for project completion.</p> <p>April 2010 Highlights</p> <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;">  <p>The Royal Brougham Overpass opened on April 12, in time for the Mariners home opener.</p> </div> <div style="width: 50%;">  <p>Crews near completion of the East Plaza; final landscaping will be finished in early May.</p> </div> <div style="width: 50%;">  <p>The new off-ramp from I-5 and I-90 is opened to traffic on April 23. Drivers now have direct access from area freeways to First Avenue S. and the waterfront.</p> </div> <div style="width: 50%;">  <p>Sports fans and event goers now travel over the railroad tracks and access the stadiums via stairs and an elevator from the Royal Brougham Overpass.</p> </div> </div>