



SR 520 Bridge Replacement and HOV Program

I-5 to Medina: Bridge Replacement and HOV Project

January 27, 2017



DECOMMISSIONING PROGRESS BY PONTOON



COMMISSIONING/DECOMMISSIONING ACTIVITIES

May 2016	June	July - August	September	October	November	December	January	February 2017	March 2017
<p>100%</p> <p>Asphalt and barrier removal</p>	<p>100%</p> <p>East transition span demo prep</p> <p>100%</p> <p>West transition span demo prep</p>		<p>99%</p> <p>Bridge maintenance facility and dock construction</p> <p>99%</p> <p>Static and active traffic management systems</p> <p>99%</p> <p>Bridge control systems</p> <p>100%</p> <p>Approaches and striping</p>		<p>100%</p> <p>East approach</p>		<p>100%</p> <p>Floating bridge</p>	<p>99%</p> <p>West approach</p>	<p>45%</p> <p>Viewpoint trail and south walls</p> <p>98%</p> <p>Final commissioning</p>

Description: The outer circle around each icon indicates the percentage of progress on that element.

Note: Not to scale, for illustrative purposes only, percents complete are estimates.

KEY: New bridge Old bridge