

MONTHLY PROJECT OVERVIEW
I-405 I-5 to SR 169 Stage 1 Widening

August 2009


Project Location: I-405, I-5 to SR 169
Design-Builder: Tri-State Construction Inc.

PIN: 816701B, 816719A, 840502B, 840503A
WIN: U40502B

Design / Build Contract Summary

Contract Award: June 13, 2007
 Notice to Proceed: July 5, 2007
 Original Contract Time: 1061 Calendar Days
 Original Substantial Completion: June, 2010
 Original Contract Amount: \$91,500,000
 Revised Contract Amount:


Project Progress to Date



Project Status as of: Aug 31, 2009

Contract Days Elapsed: 788 Days
 Contract Amount Earned to Date: \$82,746,250.00
 Contract Amount Earned This Period: \$1,942,850.00
 Current Projected Completion Date: June, 2010

Project Cash Flow



August 2009 Highlights



Crews demolished a section of the old I-405 bridge over Oakesdale



Crews used high visibility fence to protect the Springbrook Creek.



Crews pour barrier in the median on I-405.



Crews paved a section of the I-405 bridge over Oakesdale Avenue SW.

Design-Build Schedule Summary

Design: Work has been completed on the project deviations. Field Design Changes and Notice of Design Changes are being processed to document revisions to the Issued For Construction plans. Closeout of the Design Documentation is progressing.
Construction: Median barrier and sign bridge base construction are underway along the median of I-405. Asphalt paving on both Northbound and southbound I-405 is ongoing. Construction of the P1 replacement wall adjacent to Oakesdale Avenue, illumination, signing and ITS work is underway. Closeout of the materials and construction documentation is underway.

Quality Control / Quality Assurance

Signed and stamped plans are being used "at risk" if they have not gone through the entire QC/QA process. The Design-Builder QA team has been proactive when nonconformance reports (NCR's) are warranted. Notice of Design changes and Field Design Changes are being processed as required.

Risks / Challenges / Issues

Hazardous materials have been identified at the pond S-1 and pond S-3 sites. The remaining pond excavation material will need to be disposed of off site. Weather may delay the completion of some work this fall.

Contract Milestones

Contract Milestones	Date
Contract Time	May 31, 2010
NB I-405 Lane between I-5 and SR-167 Open to Traffic	Fall 2009
SB I-405 Lane between I-5 and SR-167 Open to Traffic	Fall 2009
Final Configuration Open to Traffic	Fall 2009
Stream Mitigation Site Complete	Fall 2009

Public Information and Community Outreach

We released lane and ramp closure information to the media and responded to questions from citizens about the project. The project team also had two media events to publicize the HOV lane closure the weekend of Aug. 28.

Upcoming Activities - September 2009

Asphalt paving, barrier placement, illumination and signing, P1 wall construction, Springbrook Creek channel reconstruction, pond S1.1 (Holmes Electric) and pond S3.1 excavation and pavement marking will be occurring over the next month.

For more information call 425-456-8585
 visit <http://www.wsdot.wa.gov/Projects/I405/I5toSR169/>

