



SR 519 Intermodal Access Project



MONTHLY PROJECT OVERVIEW

December 2008

<p>Project Location: SR 519, I90 to SR99 Design-Builder: Kiewit Pacific Co.</p>	<p>PIN: 851902, 809936 D (for 1st & Atlantic Intersection) WIN: A51902F</p>
<p>Design / Build Contract Summary</p> <p>Contract Award: September 26, 2008 Notice to Proceed: October 16, 2008 Original Contract Time: 603 Calendar Days Original Substantial Completion: June 2010 Original Contract Amount: \$66,969,343 Revised Contract Amount: \$66,969,343 Project Status as of: January 1, 2009 Contract Days Elapsed: 76 of 603 = 13% total contract days</p>	<p>Quality Control / Quality Assurance</p> <p>QA/QC this month included submitting the draft QMP to WSDOT, implementing the Project Centric document system, completing the plan matrix, and adding a member to the Quality Assurance Team.</p>
<p>Design-Build Schedule Summary</p> <p>Design: Design work continues on roadway, drainage, and geotechnical, plaza, lighting/traffic/electrical and structure elements. The focus is on design for the Royal Brougham structure and on traffic control during structures construction.</p> <p>Construction: Construction activities are divided into six subareas. Progress at each sub area is described below. In summary, work in October and November has focused on subarea 6: 1st Avenue and Atlantic Intersection. Work in this subarea must be completed prior to the Seattle Mariners first home game, in April 2009.</p>	<p>Risks / Challenges / Issues</p> <p>Primary challenges continue to be accurately locating all utilities within the project area. The weather forced field work shutdown for three days and affected work progress in general.</p>
<p>Subarea 1: Royal Brougham Bridge Structure Continued utility locates and potholing for Royal Brougham shafts and collected data to support substructure design preparation.</p> <p>Subarea 2: Royal Brougham East of Rail Road Track No construction work was performed for this time period.</p> <p>Subarea 3: Royal Brougham West of Rail Road Track No construction work was performed for this time period.</p> <p>Subarea 4: Royal Brougham Occidental No construction work was performed for this time period.</p> <p>Subarea 5: Atlantic Bridge Ramp No construction work was performed for this time period.</p> <p>Subarea 6: 1st Ave & Atlantic St Intersection Removed sidewalk, relocated utilities, installed manholes and catch basins, and completed the installation of the 10'x80' detention vault.</p>	<p>Public Information and Community Outreach</p> <p>Activities included updating the website, developing project graphics, ordering project signage, and early outreach planning for Royal Brougham construction.</p> <p>Upcoming Activities – January 2009</p> <p>Upcoming work in January includes roadway demolition and reconstruction at 1st and Atlantic, locating utilities on Royal Brougham, and installing a stormwater detention vault in the "Outback" lot (Southwest corner).</p>
	<p>December 2008 Highlights</p> <div style="display: flex; flex-wrap: wrap;"> <div style="width: 50%;">  <p>Stormwater detention vault delivery.</p> </div> <div style="width: 50%;">  <p>Stormwater detention vault installation.</p> </div> <div style="width: 50%;">  <p>Manhole and catch basin installation.</p> </div> <div style="width: 50%;">  <p>Atlantic Street utility relocation.</p> </div> </div>