

I-5/220th Street SW Interchange Vicinity - Ramps Paving
Project Information

PIN: 100530F

As of Date: April 2017

Region: Northwest

Regional Admin: L. Eng

State Route: I-5

Current Status: Completed

Legislative Districts: 01, 32

Project Description

This project will mill and fill the ramps with HMA to preserve the ramps. Required minor safety work will include re-striping the roadway upgrading the existing guardrail and terminals, and updating the non-standard pedestrian ramps to current standards.

Contractor: 008439 - Granite Construction Company - \$3,624,239.33 - 4/1/13

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | | |
| Preliminary Engineering Start | | Q4 2011 | |
| Environmental Complete | | | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2013 | |
| Operationally Complete | | Q3 2013 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$199 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$914 |
| Total | \$0 | \$0 | \$1,114 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|-----|-------|---------|
| Prelim Engineering | \$0 | \$0 | \$199 | \$0 | | \$199 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$914 | \$0 | | \$914 |
| Total | \$0 | \$0 | \$1,114 | \$0 | | \$1,114 |

