

I-5/SB Stillaguamish River Bridge - Major Bridge Rehabilitation

Project Information

PIN: 100553V As of Date: April 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: I-5
 Current Status: Completed Legislative Districts: 10, 39

 Project Description
 Major deck work.

 Contractor: 008582 - Mowat Construction Company - \$5,877,202 - 3/20/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2014	
Operationally Complete		Q4 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,189
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$7,025
Total	\$0	\$0	\$8,214

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,189	\$0		\$1,189
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$7,025	\$0		\$7,025
Total	\$0	\$0	\$8,214	\$0		\$8,214