

**SR 9/212th St SE to 176th St SE, Stage 3 - Add Lanes**
**Project Information**

PIN: 100900F As of Date: November 2017

Region: Northwest Regional Admin: L. Eng

State Route: SR 9

Current Status: Completed Legislative Districts: 01

**Project Description**

This section of SR 9 experiences severe congestion and operational problems due to large traffic volumes due rapid commercial and residential development. This section also falls within a High Accident Corridor (HAC) as identified in the 2000 Safety Management System. To address capacity needs, enhance traffic operations and reduce the number and severity of accidents, SR 9 will be widened from two lanes to four lanes, plus a raised median. Sidewalks will be constructed in selected locations on both sides of SR 9. Other minor work will be performed as needed. This is Stage 3 of the overall work on this corridor.

 Contractor: 008140 - Tri-State Construction, Inc. - \$24,297,000.00 - 6/23/2011 -  
 008184 - Northwest Construction, Inc. - \$1,252,399.90 - 6/13/2011

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2003	Q3 2003	On Schedule
Preliminary Engineering Start	Q1 2004	Q1 2004	On Schedule
Environmental Complete	Q3 2009	Q3 2009	On Schedule
Right of Way Complete	Q1 2011	Q1 2011	On Schedule
Contract Advertisement	Q2 2011	Q2 2011	On Schedule
Operationally Complete	Q3 2013	Q4 2013	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$3,833	\$8,230	\$8,230
Right of Way	\$21,440	\$18,213	\$14,674
Construction	\$37,100	\$58,307	\$30,958
Total	\$62,373	\$84,749	\$53,862

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$8,097	\$0	\$132	\$0		\$8,230
Right of Way	\$14,674	\$0	\$0	\$0		\$14,674
Construction	\$30,751	\$0	\$208	\$0		\$30,958
Total	\$53,522	\$0	\$340	\$0		\$53,862