

SR 9/212th St SE to 176th St SE, Stage 3 - Add Lanes
Project Information

PIN: 100900F	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Completed	Legislative Districts: 01

Project Description

This section of SR 9 experiences severe congestion and operational problems due to large traffic volumes due rapid commercial and residential development. This section also falls within a High Accident Corridor (HAC) as identified in the 2000 Safety Management System. To address capacity needs, enhance traffic operations and reduce the number and severity of accidents, SR 9 will be widened from two lanes to four lanes, plus a raised median. Sidewalks will be constructed in selected locations on both sides of SR 9. Other minor work will be performed as needed. This is Stage 3 of the overall work on this corridor.

Contractor: 008140 - Tri-State Construction, Inc. - \$24,297,000.00 - 6/23/2011 -
008184 - Northwest Construction, Inc. - \$1,252,399.90 - 6/13/2011

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2003	
Preliminary Engineering Start		Q1 2004	
Environmental Complete		Q3 2009	
Right of Way Complete		Q1 2011	
Contract Advertisement		Q2 2011	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$8,230
Right of Way	\$0	\$0	\$14,674
Construction	\$0	\$0	\$30,958
Total	\$0	\$0	\$53,862

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$8,097	\$0	\$132	\$0		\$8,230
Right of Way	\$14,674	\$0	\$0	\$0		\$14,674
Construction	\$30,751	\$0	\$208	\$0		\$30,958
Total	\$53,522	\$0	\$340	\$0		\$53,862