

SR 9/176th Street SE Vicinity to Broadway Ave Vicinity - Paving
Project Information

PIN: 100904A	As of Date: January 2018
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Completed	Legislative Districts: 01, 44

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with a HMA overlay. Extends the service life of the existing pavement. Required safety for this project includes upgrading pedestrian ramps and corridor lane delineation to current guidelines.

Gray Notebook Text

1113Q5 GNB 47 (September 2012) This project resurfaced deteriorating asphalt with a hot mix asphalt overlay on SR 9 from 176th Street to Broadway Avenue. It also upgraded intersections, adding a turn lane and left-turn pockets where needed. Project benefits: The turn lane and pockets reduce the risk of rear-end collisions and resulting congestion. Giving drivers a pocket lane to wait before and after they turn also reduces delay and congestion for drivers headed north and south on SR 9, while repaving the stretch of roadway extends the service life of the existing pavement. Highlights/challenges: The construction contract was awarded at six percent below the engineer's estimate, reducing the initial costs by approximately \$160,000. Budget performance: This project was completed for \$3.2 million, which is \$200,000 below the original and last approved budgets. Schedule performance: This project was operationally complete in September 2012, on target with the original and last approved schedules.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2012	Q1 2012	On Schedule
Operationally Complete	Q3 2012	Q3 2012	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$300	\$322
Right of Way	\$0	\$0	\$0
Construction	\$0	\$3,053	\$2,866
Total	\$0	\$3,353	\$3,188

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$322	\$0		\$322
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,866	\$0		\$2,866
Total	\$0	\$0	\$3,188	\$0		\$3,188

Project Web Site: