



## SR 9/84th St NE (Getchell Road) Improve Intersection

### Project Information

PIN: 100922G As of Date: April 2017  
 Region: Northwest Regional Admin: L. Eng  
 State Route: SR 9  
 Current Status: Completed Legislative Districts: 39, 44

### Project Description

This project constructs a one-lane roundabout and adds a right turn lane to all four legs of the intersection. Existing illumination, drainage and stormwater facilities will be upgraded and environmental impacts will be mitigated.

Contractor: 008560 - Rodarte Construction, Inc. - \$4,240,060 - 2/26/14

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2008	
Preliminary Engineering Start		Q2 2012	
Environmental Complete		Q2 2013	
Right of Way Complete		Q2 2014	
Contract Advertisement		Q4 2013	
Operationally Complete		Q4 2014	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,151
Right of Way	\$0	\$0	\$262
Construction	\$0	\$0	\$5,353
Total	\$0	\$0	\$6,766

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,101	\$50	\$0		\$1,151
Right of Way	\$0	\$262	\$0	\$0		\$262
Construction	\$0	\$5,353	\$0	\$0		\$5,353
Total	\$0	\$6,716	\$50	\$0		\$6,766