

SR 9/32nd St SE - Intersection Improvements
Project Information

PIN: 100913H As of Date: September 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 9
 Current Status: Completed Legislative Districts: 44

Project Description
 This project will construct a traffic signal at the intersection of SR 9 and 32nd Street SE.

 Contractor: 008560 - Rodarte Construction, Inc. - \$1,458,945 - 2/26/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2013	Q4 2013	Late
Operationally Complete	Q4 2013	Q4 2014	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$492	\$383
Right of Way	\$0	\$346	\$0
Construction	\$0	\$2,094	\$1,829
Total	\$0	\$2,932	\$2,212

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$383	\$0		\$383
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,829	\$0		\$1,829
Total	\$0	\$0	\$2,212	\$0		\$2,212

