

**SR 9/32nd St SE - Intersection Improvements**

Project Information	
PIN: 100913H	As of Date: January 2018
Region: Northwest	Regional Admin: L. Eng
State Route: SR 9	
Current Status: Completed	Legislative Districts: 44
Project Description	
This project will construct a traffic signal at the intersection of SR 9 and 32nd Street SE.	
Contractor: 008560 - Rodarte Construction, Inc. - \$1,458,945 - 2/26/14	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2013	Q4 2013	Late
Operationally Complete	Q4 2013	Q4 2014	Late

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$492	\$383
Right of Way	\$0	\$346	\$0
Construction	\$0	\$2,094	\$1,829
Total	\$0	\$2,932	\$2,212

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$383	\$0		\$383
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,829	\$0		\$1,829
Total	\$0	\$0	\$2,212	\$0		\$2,212

**SR 9/84th St NE (Getchell Road) Improve Intersection**
**Project Information**

PIN: 100922G                                      As of Date: January 2018  
 Region: Northwest                                      Regional Admin: L. Eng  
 State Route: SR 9  
 Current Status: Completed                                      Legislative Districts: 39, 44

**Project Description**

This project constructs a one-lane roundabout and adds a right turn lane to all four legs of the intersection. Existing illumination, drainage and stormwater facilities will be upgraded and environmental impacts will be mitigated.

Contractor: 008560 - Rodarte Construction, Inc. - \$4,240,060 - 2/26/14

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2008	Q3 2008	On Schedule
Preliminary Engineering Start	Q2 2012	Q2 2012	On Schedule
Environmental Complete	Q2 2013	Q2 2013	On Schedule
Right of Way Complete	Q3 2014	Q2 2014	Early
Contract Advertisement	Q4 2014	Q4 2013	Early
Operationally Complete	Q4 2015	Q4 2014	Early

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,699	\$1,151
Right of Way	\$0	\$1,441	\$262
Construction	\$0	\$12,572	\$5,353
Total	\$0	\$16,712	\$6,766

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,101	\$50	\$0		\$1,151
Right of Way	\$0	\$262	\$0	\$0		\$262
Construction	\$0	\$5,353	\$0	\$0		\$5,353
Total	\$0	\$6,716	\$50	\$0		\$6,766