

SR 11/Chuckanut Park and Ride - Build Park and Ride

Project Information	
PIN: 101100G	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 11	
Current Status: Completed	Legislative Districts: 40
Project Description	
Development of Skagit Transit Authority (SKAT) Chuckanut Park and Ride.	
Contractor: 008077 - Interwest Construction, Inc. - \$3,198,801 - 2/8/11	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2007	Q2 2007	On Schedule
Preliminary Engineering Start	Q4 2005	Q4 2005	On Schedule
Environmental Complete	Q1 2008	Q1 2008	On Schedule
Right of Way Complete	Q4 2010	Q4 2010	On Schedule
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q3 2011	Q3 2011	On Schedule

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,386	\$1,386
Right of Way	\$0	\$6,000	\$6,000
Construction	\$4,000	\$4,108	\$4,466
Total	\$4,000	\$11,494	\$11,852

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,000	\$386	\$0		\$1,386
Right of Way	\$0	\$5,150	\$850	\$0		\$6,000
Construction	\$0	\$0	\$4,466	\$0		\$4,466
Total	\$0	\$6,150	\$5,702	\$0		\$11,852

Project Web Site: