

SR 18/EB Carey Creek Tributary to Issaquah-Hobart Rd Vic - Paving

Project Information	
PIN: 101821F	As of Date: June 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 18	
Current Status: Completed	Legislative Districts: 05
Project Description	
Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay on eastbound SR 18. Extends the service life of the existing pavement.	
Contractor: 008445 - Watson Asphalt Paving Company, Inc. - \$1,169,961.60 - 4/10/13	

Project Milestones			
Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q1 2013	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)			
Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$247
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,587
Total	\$0	\$0	\$1,834

Project Funding Summary - Current Approved Cost (\$ in Thousands)						
Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$247	\$0		\$247
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,587	\$0		\$1,587
Total	\$0	\$0	\$1,834	\$0		\$1,834