

SR 18/EB Carey Creek Tributary to Issaquah-Hobart Rd Vic - Paving

Project Information

PIN: 101821F As of Date: December 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 18
 Current Status: Completed Legislative Districts: 05

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay on eastbound SR 18. Extends the service life of the existing pavement.

Contractor: 008445 - Watson Asphalt Paving Company, Inc. - \$1,169,961.60 - 4/10/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q4 2011	Q4 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2012	Q1 2013	Late
Operationally Complete	Q3 2013	Q3 2013	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$169	\$247
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,434	\$1,587
Total	\$0	\$1,603	\$1,834

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$247	\$0		\$247
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,587	\$0		\$1,587
Total	\$0	\$0	\$1,834	\$0		\$1,834

Project Web Site: