

**SR 20/Race Road to Jacobs Road - Safety Improvements (Phase 1)**
**Project Information**

PIN: 102010R                                      As of Date: June 2017  
 Region: Northwest                                Regional Admin: L. Eng  
 State Route: SR 20  
 Current Status: Completed                      Legislative Districts: 10

**Project Description**

Improve safety and connectivity on the Whidbey Scenic Island Way which includes shoulder widening, intersection improvements to address access point conflicts, and other possible partnership opportunities to allow for additional construction.

Contractor: 008817 - Interwest Construction, Inc. - \$2,245,556 - 11/25/15

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2012	
Preliminary Engineering Start		Q4 2011	
Environmental Complete		Q4 2014	
Right of Way Complete		Q3 2015	
Contract Advertisement		Q4 2015	
Operationally Complete		Q4 2016	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,461
Right of Way	\$0	\$0	\$134
Construction	\$0	\$0	\$2,075
Total	\$0	\$0	\$3,670

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,461	\$0		\$1,461
Right of Way	\$0	\$0	\$134	\$0		\$134
Construction	\$0	\$0	\$2,075	\$0		\$2,075
Total	\$0	\$0	\$3,670	\$0		\$3,670

Project Web Site: