

**SR 20/Skagit River CED - Permanent Restoration**

**Project Information**

PIN: 102067D As of Date: January 2018  
 Region: Northwest Regional Admin: L. Eng  
 State Route: SR 20  
 Current Status: Completed Legislative Districts: 39

**Project Description**  
 Permanent restoration work will be completed in order to eliminate the repetitive damage to SR 20 caused by the Skagit River.

Contractor: 008423 - TRIMAXX Construction, Inc. - \$5,164,771.35 - 4/10/2013

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2010	Q1 2010	On Schedule
Environmental Complete	Q4 2011	Q4 2011	On Schedule
Right of Way Complete	Q4 2012	Q1 2013	Late
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q2 2014	Late

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$2,814	\$2,300
Right of Way	\$0	\$181	\$165
Construction	\$0	\$21,662	\$6,876
Total	\$0	\$24,657	\$9,340

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$2,300	\$0		\$2,300
Right of Way	\$0	\$0	\$165	\$0		\$165
Construction	\$0	\$0	\$6,876	\$0		\$6,876
Total	\$0	\$0	\$9,340	\$0		\$9,340