

SR 92/99th Ave NE - Roundabout
Project Information

PIN: 109200B

As of Date: August 2017

Region: Northwest

Regional Admin: L. Eng

State Route: SR 92

Current Status: Completed

Legislative Districts: 44

Project Description

The project will lower the roadway profile to provide better geometric for roundabout and construct a roundabout at the intersection of SR 92 and 99th Avenue NE.

Contractor: 008400 - Graham-Marshbank Jv - \$7,131,691 - 3/20/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q4 2012	
Right of Way Complete		Q4 2012	
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$755
Right of Way	\$0	\$0	\$102
Construction	\$0	\$0	\$2,981
Total	\$0	\$0	\$3,838

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$755	\$0		\$755
Right of Way	\$0	\$0	\$102	\$0		\$102
Construction	\$0	\$0	\$2,981	\$0		\$2,981
Total	\$0	\$0	\$3,838	\$0		\$3,838

SR 92/113th Ave NE - Roundabout

Project Information

PIN: 109201A As of Date: August 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 92
 Current Status: Completed Legislative Districts: 44

Project Description
 This project will construct a three-legged roundabout at the intersection of SR 92 and 113th Ave NE. Illumination will be provided as well.

Contractor: 008400 - Graham-Marshbank Jv - \$7,131,691 - 3/20/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q4 2012	
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$545
Right of Way	\$0	\$0	\$124
Construction	\$0	\$0	\$3,256
Total	\$0	\$0	\$3,925

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$545	\$0		\$545
Right of Way	\$0	\$0	\$124	\$0		\$124
Construction	\$0	\$0	\$3,256	\$0		\$3,256
Total	\$0	\$0	\$3,925	\$0		\$3,925