

## SR 99/Spokane St Bridge - Replace Bridge Approach

### Project Information

PIN: 109935A

As of Date: February 2024

Region: Northwest

Regional Admin: M. Cotten

State Route: SR 99

Current Status: Completed

Legislative Districts: 11

### Project Description

This project will replace the southern most section of Bridge 99/538 which is supported by treated timber piles. The type of replacement support structure will be determined during the design phase.

Contractor: 008379 - Mid-Mountain Contractors, Inc. - \$9,213,158 - 11/29/12

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q2 2008	Q2 2008	On Schedule
Environmental Complete	Q2 2011	Q2 2011	On Schedule
Right of Way Complete			
Contract Advertisement	Q4 2012	Q4 2012	On Schedule
Operationally Complete	Q1 2014	Q1 2014	On Schedule

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,847	\$1,847
Right of Way	\$0	\$0	\$0
Construction	\$0	\$8,636	\$8,627
Total	\$0	\$10,483	\$10,474

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$691	\$1,156	\$0		\$1,847
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$8,627	\$0		\$8,627
Total	\$0	\$691	\$9,783	\$0		\$10,474

Project Web Site: