

SR 99/Spokane St Bridge - Replace Bridge Approach
Project Information

PIN: 109935A As of Date: October 2017

Region: Northwest Regional Admin: L. Eng

State Route: SR 99

Current Status: Completed Legislative Districts: 11

Project Description

This project will replace the existing approach with a new structure designed to current standards to increase safety and enhance traffic flow.

Contractor: 008379 - Mid-Mountain Contractors, Inc. - \$9,213,158 - 11/29/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q3 2009	Q3 2009	On Schedule
Preliminary Engineering Start	Q2 2008	Q2 2008	On Schedule
Environmental Complete	Q2 2011	Q2 2011	On Schedule
Right of Way Complete	Q3 2012		
Contract Advertisement	Q4 2012	Q4 2012	On Schedule
Operationally Complete	Q4 2014	Q1 2014	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$600	\$1,719	\$1,847
Right of Way	\$0	\$0	\$0
Construction	\$2,400	\$12,747	\$8,837
Total	\$3,000	\$14,466	\$10,684

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$691	\$1,156	\$0		\$1,847
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$8,837	\$0		\$8,837
Total	\$0	\$691	\$9,993	\$0		\$10,684