

SR 99/Spokane St Bridge - Replace Bridge Approach

Project Information

PIN: 109935A As of Date: April 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 99
 Current Status: Completed Legislative Districts: 11

Project Description

This project will replace the existing approach with a new structure designed to current standards to increase safety and enhance traffic flow.

Contractor: 008379 - Mid-Mountain Contractors, Inc. - \$9,213,158 - 11/29/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2009	
Preliminary Engineering Start		Q2 2008	
Environmental Complete		Q2 2011	
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q1 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,847
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$8,837
Total	\$0	\$0	\$10,684

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$691	\$1,156	\$0		\$1,847
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$8,837	\$0		\$8,837
Total	\$0	\$691	\$9,993	\$0		\$10,684