

SR 99/Aurora Ave-George Washington Memorial Bridge - Seismic

Project Information

PIN: 109946S As of Date: October 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 99
 Current Status: Completed Legislative Districts: 36, 43
 Project Description
 Completion of the remaining seismic retrofit work on the SR 99 Aurora Avenue-George Washington Memorial Bridge.
 Contractor: 008080 - Massana Construction, Inc - \$6,157,383 - 4/5/11 ~

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q4 2006	Q4 2006	On Schedule
Preliminary Engineering Start	Q1 2007	Q1 2007	On Schedule
Environmental Complete	Q4 2010	Q4 2010	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2011	Q1 2011	On Schedule
Operationally Complete	Q1 2013	Q1 2013	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,871	\$1,871
Right of Way	\$0	\$0	\$0
Construction	\$0	\$8,552	\$7,972
Total	\$0	\$10,423	\$9,843

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$1,756	\$115	\$0		\$1,871
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$86	\$7,886	\$0		\$7,972
Total	\$0	\$1,842	\$8,001	\$0		\$9,843