

SR 99/Aurora Ave-George Washington Memorial Bridge - Seismic
Project Information

PIN: 109946S As of Date: June 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 99
 Current Status: Completed Legislative Districts: 36, 43

Project Description
 Completion of the remaining seismic retrofit work on the SR 99 Aurora Avenue-George Washington Memorial Bridge.

 Contractor: 008080 - Massana Construction, Inc - \$6,157,383 - 4/5/11 ~

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q4 2006 | |
| Preliminary Engineering Start | | Q1 2007 | |
| Environmental Complete | | Q4 2010 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q1 2011 | |
| Operationally Complete | | Q1 2013 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$1,871 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$7,972 |
| Total | \$0 | \$0 | \$9,843 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|---------|--------------------|-----|-------|---------|
| Prelim Engineering | \$0 | \$1,756 | \$115 | \$0 | | \$1,871 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$86 | \$7,886 | \$0 | | \$7,972 |
| Total | \$0 | \$1,842 | \$8,001 | \$0 | | \$9,843 |