

## SR 203/Skykomish River Bridge - Bridge Deck Overlay

### Project Information

PIN: 120301S  
 Region: Northwest  
 State Route: SR 203  
 Current Status: Pre-Construction  
 Project Description  
 Bridge deck overlay on bridge 203/106.

As of Date: May 2017  
 Regional Admin: L. Eng  
 Legislative Districts: 39

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2021	
Operationally Complete		Q3 2022	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$367
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,770
Total	\$0	\$0	\$2,138

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$367	\$0		\$367
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,770	\$0		\$1,770
Total	\$0	\$0	\$2,138	\$0		\$2,138

**SR 203/Drainage Overflow Bridge - Bridge Deck Rehabilitation**

**Project Information**

PIN: 120303R  
 Region: Northwest  
 State Route: SR 203  
 Current Status: Pre-Construction  
 Project Description

As of Date: May 2017  
 Regional Admin: L. Eng  
 Legislative Districts: 39

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2021	
Operationally Complete		Q3 2022	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$133
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$649
Total	\$0	\$0	\$783

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$133	\$0		\$133
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$649	\$0		\$649
Total	\$0	\$0	\$783	\$0		\$783