

**I-405/SR 167 Interchange - Direct Connector**
**Project Information**

PIN: 140504C	As of Date: January 2018
Region: Northwest	Regional Admin: L. Eng
State Route: I-405	
Current Status: Completed	Legislative Districts: 11, 37

**Project Description**

The I-405/SR 167 interchange experiences severe congestion due to high traffic volumes, resulting in 8 hours of congestion each day and is the second-most congested interchange in the state. Constructing an HOV/Transit direct connect ramp to and from the north between I-405 and SR 167 will improve mobility at the interchange.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2012	Q2 2012	Early
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q1 2015		
Operationally Complete	Q4 2017		

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$21,250	\$12,798
Right of Way	\$0	\$18,750	\$28,816
Construction	\$0	\$0	\$0
<b>Total</b>	<b>\$0</b>	<b>\$40,000</b>	<b>\$41,614</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$12,798	\$0	\$0		\$12,798
Right of Way	\$0	\$28,816	\$0	\$0		\$28,816
Construction	\$0	\$0	\$0	\$0		\$0
<b>Total</b>	<b>\$0</b>	<b>\$41,614</b>	<b>\$0</b>	<b>\$0</b>		<b>\$41,614</b>

**I-405/SR 167 Direct Connector - Widening**

**Project Information**

PIN: 140504K As of Date: January 2018  
 Region: Northwest Regional Admin: L. Eng  
 State Route: I-405  
 Current Status: Construction Legislative Districts: 11, 37  
**Project Description**  
 Continues widening of the I-405 corridor between Renton and Bellevue, including implementation of Express Toll Lanes (ETL) and re-building impacted interchanges. Also builds the first segment of the I-405/ SR 167 interchange master plan by constructing a direct connector on the northbound and southbound lanes between the SR 167 HOT and I-405 express toll lanes. This project would complete a 40 mile corridor- wide express toll facility.  
 Contractor: 008811 - GUY F. ATKINSON CONSTRUCTION, INC. - \$115,899,599.00 - 6/23/16

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start			
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2015	
Operationally Complete		Q4 2018	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$0
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$168,471
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$168,471</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$0	\$0		\$0
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$137	\$168,334		\$168,471
<b>Total</b>	<b>\$0</b>	<b>\$0</b>	<b>\$137</b>	<b>\$168,334</b>		<b>\$168,471</b>

Project Web Site: <https://www.wsdot.wa.gov/projects/i405/sr167directconnector/default.htm>

Change Orders Web Site: [http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/8811\\_CO\\_1\\_R2\\_Redacted.pdf](http://www.wsdot.wa.gov/publications/fulltext/construction/changeorders/8811_CO_1_R2_Redacted.pdf)