

I-405/NE 6th St to I-5 - NB Hard Shoulder Running & ETL Improvements
Project Information

PIN: 140561W As of Date: October 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: I-405
 Current Status: Completed Legislative Districts: 01, 21, 32, 41, 45, 48

Project Description

This project will construct hard shoulder running from NE 6th St to I-5 and other ETL improvements.

Contractor: 008886 – GRAHAM CONTRACTING, LTD- \$7,290,000.00 - 11/28/16

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | | |
| Preliminary Engineering Start | | Q1 2016 | |
| Environmental Complete | | Q3 2016 | |
| Right of Way Complete | | | |
| Contract Advertisement | | Q3 2016 | |
| Operationally Complete | | Q2 2017 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$1,510 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$10,085 |
| Total | \$0 | \$0 | \$11,595 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|---------|-----|--------------------|-----|-------|----------|
| Prelim Engineering | \$1,510 | \$0 | \$0 | \$0 | | \$1,510 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$10,085 | \$0 | | \$10,085 |
| Total | \$1,510 | \$0 | \$10,085 | \$0 | | \$11,595 |