

SR 529/SB Snohomish River Bridge - Special Bridge Repair
Project Information

PIN: 152904X	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 529	
Current Status: Completed	Legislative Districts: 38

Project Description

The SR 529 Snohomish River Bridge is experiencing fatigue cracking in the bridge counterweight trunnions. The trunnions have exceeded their useful life and must be replaced in order to avoid a failure that would be catastrophic. The trunnion shafts, trunnion bearings, sheaves and wire ropes will be replaced.

Contractor: 008303 - PCL Civil Constructors Inc - \$1,711,104 - 5/29/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q2 2011	Q2 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q2 2012	Q2 2012	On Schedule
Operationally Complete	Q2 2013	Q4 2013	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$934	\$808
Right of Way	\$0	\$0	\$0
Construction	\$0	\$4,097	\$2,529
Total	\$0	\$5,031	\$3,337

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$808	\$0		\$808
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,529	\$0		\$2,529
Total	\$0	\$0	\$3,337	\$0		\$3,337