

## SR 529/Ebey Slough Bridge - Replace Bridge

### Project Information

PIN: 152908E As of Date: January 2018  
 Region: Northwest Regional Admin: L. Eng  
 State Route: SR 529  
 Current Status: Completed Legislative Districts: 38

### Project Description

This project will replace the existing bridge with a new bridge designed to current standards.

Contractor: 007948 - Granite Construction Company - \$21,541,000 - 6/16/10

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2000	Q2 2000	On Schedule
Preliminary Engineering Start	Q2 2005	Q2 2005	On Schedule
Environmental Complete	Q1 2009	Q1 2009	On Schedule
Right of Way Complete	Q1 2010	Q1 2010	On Schedule
Contract Advertisement	Q2 2010	Q2 2010	On Schedule
Operationally Complete	Q2 2013	Q1 2013	Early

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$5,600	\$5,261	\$5,261
Right of Way	\$0	\$1,136	\$1,136
Construction	\$22,400	\$32,778	\$26,522
Total	\$28,000	\$39,175	\$32,919

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$3,760	\$1,501	\$0		\$5,261
Right of Way	\$0	\$1,098	\$38	\$0		\$1,136
Construction	\$0	\$26,027	\$495	\$0		\$26,522
Total	\$0	\$30,885	\$2,034	\$0		\$32,919

Project Web Site: