

SR 529/Ebey Slough Bridge - Replace Bridge
Project Information

PIN: 152908E

As of Date: August 2017

Region: Northwest

Regional Admin: L. Eng

State Route: SR 529

Current Status: Completed

Legislative Districts: 38

Project Description

This project will replace the existing bridge with a new bridge designed to current standards.

Contractor: 007948 - Granite Construction Company - \$21,541,000 - 6/16/10

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2000	
Preliminary Engineering Start		Q2 2005	
Environmental Complete		Q1 2009	
Right of Way Complete		Q1 2010	
Contract Advertisement		Q2 2010	
Operationally Complete		Q1 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$5,261
Right of Way	\$0	\$0	\$1,136
Construction	\$0	\$0	\$26,522
Total	\$0	\$0	\$32,919

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$3,760	\$1,501	\$0		\$5,261
Right of Way	\$0	\$1,098	\$38	\$0		\$1,136
Construction	\$0	\$26,027	\$495	\$0		\$26,522
Total	\$0	\$30,885	\$2,034	\$0		\$32,919