

SR 539/I-5 to Horton Road - Access Management

Project Information

PIN: 153900M As of Date: August 2017
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 539
 Current Status: Completed Legislative Districts: 42

Project Description

Design and implement low cost improvements to improve I-5 NB Off-Ramp and SR 539 .

Contractor: 008416 - Colacurcio Brothers Inc. - \$1,685,790.15 - 4/8/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2011	
Environmental Complete			
Right of Way Complete		Q1 2013	
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$613
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,419
Total	\$0	\$0	\$3,032

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$613	\$0		\$613
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,419	\$0		\$2,419
Total	\$0	\$0	\$3,032	\$0		\$3,032