

SR 539/I-5 to Horton Road - Access Management
Project Information

PIN: 153900M As of Date: January 2018
 Region: Northwest Regional Admin: L. Eng
 State Route: SR 539
 Current Status: Completed Legislative Districts: 42

Project Description
 Design and implement low cost improvements to improve I-5 NB Off-Ramp and SR 539 .

Contractor: 008416 - Colacurcio Brothers Inc. - \$1,685,790.15 - 4/8/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2011	Q1 2011	On Schedule
Environmental Complete			
Right of Way Complete	Q4 2012	Q1 2013	Late
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q4 2013	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$500	\$613
Right of Way	\$0	\$750	\$0
Construction	\$0	\$2,000	\$2,419
Total	\$0	\$3,250	\$3,032

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$613	\$0		\$613
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,419	\$0		\$2,419
Total	\$0	\$0	\$3,032	\$0		\$3,032

Project Web Site: