

**SR 539/I-5 to Horton Road - Access Management**
**Project Information**

PIN: 153900M                      As of Date: June 2017  
 Region: Northwest                Regional Admin: L. Eng  
 State Route: SR 539  
 Current Status: Completed        Legislative Districts: 42  
  
 Project Description  
 Design and implement low cost improvements to improve I-5 NB Off-Ramp and SR 539 .  
  
 Contractor: 008416 - Colacurcio Brothers Inc. - \$1,685,790.15 - 4/8/13

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q1 2011	
Environmental Complete			
Right of Way Complete		Q1 2013	
Contract Advertisement		Q1 2013	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$613
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,419
Total	\$0	\$0	\$3,032

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$613	\$0		\$613
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,419	\$0		\$2,419
Total	\$0	\$0	\$3,032	\$0		\$3,032