

**SR 542/Nooksack River - Redirect River and Realign Roadway**
**Project Information**

PIN: 154229G                                      As of Date: December 2017  
 Region: Northwest                                Regional Admin: L. Eng  
 State Route: SR 542  
 Current Status: Completed                      Legislative Districts: 42

**Project Description**

This project will address numerous repetitive damage locations along the Nooksack River and its tributaries on SR 542. Improvements will use a combination of road relocations and re-directing the river to prevent further erosion.

Contractor: 007911 - Scarsella Bros., Inc. - \$2,707,707 - 4/9/10 ~  
 007875 - Interwest Construction, Inc. - \$1,313,649 - 2/11/10 ~  
 007717 - KLB Construction, Inc. - \$590,651 - 4/20/09 ~  
 007659 - Tapani Underground, Inc. - \$395,155 - 2/17/09

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2007	Q2 2007	On Schedule
Preliminary Engineering Start	Q3 2005	Q3 2005	On Schedule
Environmental Complete	Q3 2007	Q3 2007	On Schedule
Right of Way Complete	Q4 2008	Q4 2008	On Schedule
Contract Advertisement	Q1 2009	Q1 2009	On Schedule
Operationally Complete	Q4 2010	Q4 2010	On Schedule

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$5,352	\$4,299
Right of Way	\$0	\$1,548	\$1,047
Construction	\$0	\$9,589	\$6,815
<b>Total</b>	<b>\$0</b>	<b>\$16,490</b>	<b>\$12,161</b>

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$4,297	\$2	\$0		\$4,299
Right of Way	\$0	\$1,047	\$0	\$0		\$1,047
Construction	\$0	\$6,711	\$104	\$0		\$6,815
<b>Total</b>	<b>\$0</b>	<b>\$12,054</b>	<b>\$106</b>	<b>\$0</b>		<b>\$12,161</b>