

**SR 542/Nooksack River - Redirect River and Realign Roadway**
**Project Information**

PIN: 154229G

As of Date: May 2017

Region: Northwest

Regional Admin: L. Eng

State Route: SR 542

Current Status: Completed

Legislative Districts: 42

**Project Description**

This project will address numerous repetitive damage locations along the Nooksack River and its tributaries on SR 542. Improvements will use a combination of road relocations and re-directing the river to prevent further erosion.

Contractor: 007911 - Scarsella Bros., Inc. - \$2,707,707 - 4/9/10 ~  
 007875 - Interwest Construction, Inc. - \$1,313,649 - 2/11/10 ~  
 007717 - KLB Construction, Inc. - \$590,651 - 4/20/09 ~  
 007659 - Tapani Underground, Inc. - \$395,155 - 2/17/09

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2007	
Preliminary Engineering Start		Q3 2005	
Environmental Complete		Q3 2007	
Right of Way Complete		Q4 2008	
Contract Advertisement		Q1 2009	
Operationally Complete		Q4 2010	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$4,299
Right of Way	\$0	\$0	\$1,047
Construction	\$0	\$0	\$6,815
Total	\$0	\$0	\$12,161

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$4,297	\$2	\$0		\$4,299
Right of Way	\$0	\$1,047	\$0	\$0		\$1,047
Construction	\$0	\$6,711	\$104	\$0		\$6,815
Total	\$0	\$12,054	\$106	\$0		\$12,161