

SR 546/Depot Rd and Bender Rd - Intersections Improvements
Project Information

PIN: 154600F	As of Date: October 2017
Region: Northwest	Regional Admin: L. Eng
State Route: SR 546	
Current Status: Completed	Legislative Districts: 42

Project Description

This East/West corridor carries truck traffic as it connects to the Sumas and Lynden border crossing. This project will provide channelization improvements at Depot Rd and Bender Rd reducing collisions and improving traffic operations on the corridor.

Contractor: 008418 - Colacurcio Brothers Inc - \$2,149,051.85 - 2/27/13

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q1 2011	Q1 2011	On Schedule
Environmental Complete	Q4 2012	Q4 2012	On Schedule
Right of Way Complete	Q4 2012	Q4 2012	On Schedule
Contract Advertisement	Q1 2013	Q1 2013	On Schedule
Operationally Complete	Q4 2013	Q3 2013	Early

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$1,005	\$1,226
Right of Way	\$0	\$1,263	\$1,063
Construction	\$0	\$5,920	\$3,139
Total	\$0	\$8,188	\$5,428

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$1,226	\$0		\$1,226
Right of Way	\$0	\$0	\$1,063	\$0		\$1,063
Construction	\$0	\$0	\$3,139	\$0		\$3,139
Total	\$0	\$0	\$5,428	\$0		\$5,428