

US 2/Wenatchee River Bridge - Replace Bridge
Project Information

PIN: 200201K As of Date: June 2017

Region: North Central Regional Admin: D. Sarles

State Route: US 2

Current Status: Completed Legislative Districts: 12

Project Description

The Existing roadway across the bridge is narrow. Replace the existing bridge with a new bridge designed to current standards. The added width will increase the safety for the traveling public.

Contractor: 008139 - Selland Construction, Inc. - \$3,911,812 - 6/24/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2006	
Preliminary Engineering Start		Q1 2005	
Environmental Complete		Q4 2010	
Right of Way Complete		Q1 2011	
Contract Advertisement		Q2 2011	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$1,832
Right of Way	\$0	\$0	\$209
Construction	\$0	\$0	\$6,039
Total	\$0	\$0	\$8,080

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$521	\$1,311	\$0		\$1,832
Right of Way	\$0	\$3	\$207	\$0		\$209
Construction	\$0	\$78	\$5,960	\$0		\$6,039
Total	\$0	\$602	\$7,478	\$0		\$8,080