

US 2/Replace Variable Message Signs

Project Information

PIN: 200204F As of Date: April 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12, 39

Project Description

Replace obsolete motorist information message signs. This will restore the benefits and reliability that traveler information provides.

Contractor: 008270 - Colvico, Inc. - \$776,666 - 4/30/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q2 2011	
Preliminary Engineering Start		Q3 2011	
Environmental Complete		Q1 2012	
Right of Way Complete		Q1 2012	
Contract Advertisement		Q1 2012	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$157
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$969
Total	\$0	\$0	\$1,126

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$157	\$0		\$157
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$969	\$0		\$969
Total	\$0	\$0	\$1,126	\$0		\$1,126

Project Web Site:

US 2/Stevens Pass - Variable Message Signs

Project Information

PIN: 200204M As of Date: April 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12, 39

Project Description

Install two variable message signs and four variable speed limit signs in the Stevens Pass vicinity. These devices will provide information to travelers and increase safety on the roadway.

Contractor: 008270 - Colvico, Inc. - \$630,847.32 - 4/30/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 2010	
Preliminary Engineering Start		Q2 2010	
Environmental Complete		Q1 2012	
Right of Way Complete			
Contract Advertisement		Q1 2012	
Operationally Complete		Q3 2013	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$157
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$786
Total	\$0	\$0	\$943

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$157	\$0		\$157
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$786	\$0		\$786
Total	\$0	\$0	\$943	\$0		\$943

Project Web Site: