

US 2/Replace Variable Message Signs

Project Information

PIN: 200204F As of Date: December 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12, 39

Project Description

Replace obsolete motorist information message signs. This will restore the benefits and reliability that traveler information provides.

Contractor: 008270 - Colvico, Inc. - \$776,666 - 4/30/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2011	Q2 2011	On Schedule
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete	Q1 2012	Q1 2012	On Schedule
Right of Way Complete	Q1 2012	Q1 2012	On Schedule
Contract Advertisement	Q1 2012	Q1 2012	On Schedule
Operationally Complete	Q4 2012	Q3 2013	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$155	\$157
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,031	\$969
Total	\$0	\$1,186	\$1,126

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$157	\$0		\$157
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$969	\$0		\$969
Total	\$0	\$0	\$1,126	\$0		\$1,126

Project Web Site:

US 2/Stevens Pass - Variable Message Signs

Project Information

PIN: 200204M As of Date: December 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12, 39

Project Description

Install two variable message signs and four variable speed limit signs in the Stevens Pass vicinity. These devices will provide information to travelers and increase safety on the roadway.

Contractor: 008270 - Colvico, Inc. - \$630,847.32 - 4/30/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q1 2010	Q1 2010	On Schedule
Preliminary Engineering Start	Q2 2010	Q2 2010	On Schedule
Environmental Complete	Q1 2012	Q1 2012	On Schedule
Right of Way Complete			
Contract Advertisement	Q1 2012	Q1 2012	On Schedule
Operationally Complete	Q4 2012	Q3 2013	Late

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$144	\$157
Right of Way	\$0	\$0	\$0
Construction	\$0	\$906	\$786
Total	\$0	\$1,050	\$943

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$157	\$0		\$157
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$786	\$0		\$786
Total	\$0	\$0	\$943	\$0		\$943

Project Web Site: