

US 2/E of Coles Corner - Box Culvert

Project Information

PIN: 2002040 As of Date: January 2018
 Region: North Central Regional Admin: D. Sarles
 State Route: US 2
 Current Status: Completed Legislative Districts: 12

Project Description

The existing culvert is undersized for the amount of sediment that is mixed with the higher stream flows. The construction of a box culvert will provide an increase in capacity to alleviate this problem.

Contractor: 008385 - Selland Construction, Inc. - \$644,193.20 - 12/11/12

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start	Q3 2011	Q3 2011	On Schedule
Environmental Complete			
Right of Way Complete			
Contract Advertisement	Q4 2012	Q4 2012	On Schedule
Operationally Complete	Q4 2013	Q4 2013	On Schedule

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$220	\$236
Right of Way	\$0	\$0	\$0
Construction	\$0	\$1,131	\$835
Total	\$0	\$1,351	\$1,071

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$236	\$0		\$236
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$835	\$0		\$835
Total	\$0	\$0	\$1,071	\$0		\$1,071

Project Web Site: