

**US 2/E of Coles Corner - Box Culvert**
**Project Information**

PIN: 2002040	As of Date: August 2017
Region: North Central	Regional Admin: D. Sarles
State Route: US 2	
Current Status: Completed	Legislative Districts: 12

**Project Description**

The existing culvert is undersized for the amount of sediment that is mixed with the higher stream flows. The construction of a box culvert will provide an increase in capacity to alleviate this problem.

Contractor: 008385 - Selland Construction, Inc. - \$644,193.20 - 12/11/12

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete			
Preliminary Engineering Start		Q3 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2012	
Operationally Complete		Q4 2013	

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$236
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$835
Total	\$0	\$0	\$1,071

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$236	\$0		\$236
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$835	\$0		\$835
Total	\$0	\$0	\$1,071	\$0		\$1,071