

I-90/W of George - Paving

Project Information

PIN: 2090001 As of Date: May 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: I-90
 Current Status: Completed Legislative Districts: 13

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the existing pavement

Contractor: 008568 - Central Washington Asphalt, Inc. - \$2,786,361 - 1/21/14

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2011	
Preliminary Engineering Start		Q4 2011	
Environmental Complete			
Right of Way Complete			
Contract Advertisement		Q4 2013	
Operationally Complete		Q2 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$192
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$3,563
Total	\$0	\$0	\$3,755

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$192	\$0		\$192
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$3,563	\$0		\$3,563
Total	\$0	\$0	\$3,755	\$0		\$3,755