

## US 97/N of Daroga State Park - Turn Lanes

### Project Information

PIN: 209700H      As of Date: October 2017  
 Region: North Central      Regional Admin: D. Sarles  
 State Route: US 97  
 Current Status: Completed      Legislative Districts: 12

#### Project Description

Development west of US 97 will produce the need for turns lanes at Barber Road. Project is dependant on developer impact fees.

Contractor: 008392 - Selland Construction, Inc. - \$227,055 - 12/10/12

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete	Q2 2009	Q2 2009	On Schedule
Preliminary Engineering Start	Q1 2007	Q1 2007	On Schedule
Environmental Complete	Q3 2012	Q2 2012	Early
Right of Way Complete	Q3 2012	Q4 2012	Late
Contract Advertisement	Q4 2012	Q4 2012	On Schedule
Operationally Complete	Q4 2013	Q3 2013	Early

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$85	\$83
Right of Way	\$0	\$0	\$51
Construction	\$0	\$457	\$320
Total	\$0	\$542	\$454

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$83	\$0		\$83
Right of Way	\$0	\$0	\$51	\$0		\$51
Construction	\$0	\$0	\$320	\$0		\$320
Total	\$0	\$0	\$454	\$0		\$454