

SR 155/Omak Area - Paving

Project Information

PIN: 215500C As of Date: June 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: SR 155
 Current Status: Completed Legislative Districts: 07, 12

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the existing pavement.

Contractor: 008567 - Granite Construction Company - \$502,483 - 2/19/14 -

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q4 2010	
Environmental Complete		Q4 2012	
Right of Way Complete		Q4 2013	
Contract Advertisement		Q4 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$49
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$545
Total	\$0	\$0	\$594

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$49	\$0		\$49
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$545	\$0		\$545
Total	\$0	\$0	\$594	\$0		\$594

SR 215/Omak Area - Paving
Project Information

PIN: 221500A As of Date: June 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: SR 215
 Current Status: Completed Legislative Districts: 07

Project Description

Resurfaces deteriorating asphalt pavement (due to rutting, cracking, and normal wear) with an asphalt overlay. Extends the service life of the existing pavement.

Contractor: 008567 - Granite Construction Company - \$2,285,091 - 2/19/14 -

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2010	
Preliminary Engineering Start		Q4 2010	
Environmental Complete		Q4 2012	
Right of Way Complete		Q4 2013	
Contract Advertisement		Q4 2013	
Operationally Complete		Q3 2014	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$298
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$2,427
Total	\$0	\$0	\$2,725

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$298	\$0		\$298
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$2,427	\$0		\$2,427
Total	\$0	\$0	\$2,725	\$0		\$2,725