

SR 171/Moses Lake - Paving
Project Information

PIN: 217101F As of Date: March 2017

Region: North Central Regional Admin: D. Sarles

State Route: SR 171

Current Status: Completed Legislative Districts: 13

Project Description

Highway is due for resurfacing by least life cycle cost method. Resurface the existing roadway pavement. This will prolong the life of the roadway at the least life cycle cost and provide for a smoother roadway for the public.

Contractor: 008074 - Granite Northwest, Inc. - \$1,688,552 - 1/24/11

Project Milestones

| Milestone | Original Date | Current Date | Status |
|-------------------------------|---------------|--------------|--------|
| Project Definition Complete | | Q4 2006 | |
| Preliminary Engineering Start | | Q1 2008 | |
| Environmental Complete | | Q2 2009 | |
| Right of Way Complete | | Q3 2010 | |
| Contract Advertisement | | Q4 2010 | |
| Operationally Complete | | Q4 2011 | |

Project Cost Summary (\$ in Thousands)

| Project Status | Leg. Initial Budget | Current Leg. Budget | Current Approved Cost |
|-------------------------|---------------------|---------------------|-----------------------|
| Preliminary Engineering | \$0 | \$0 | \$213 |
| Right of Way | \$0 | \$0 | \$0 |
| Construction | \$0 | \$0 | \$1,998 |
| Total | \$0 | \$0 | \$2,211 |

Project Funding Summary - Current Approved Cost (\$ in Thousands)

| Project Phase | Nickel | TPA | Pre-Existing Funds | CWA | Other | Total |
|--------------------|--------|-----|--------------------|-----|-------|---------|
| Prelim Engineering | \$0 | \$0 | \$213 | \$0 | | \$213 |
| Right of Way | \$0 | \$0 | \$0 | \$0 | | \$0 |
| Construction | \$0 | \$0 | \$1,998 | \$0 | | \$1,998 |
| Total | \$0 | \$0 | \$2,211 | \$0 | | \$2,211 |

Project Web Site: