

SR 171/Moses Lake - Paving
Project Information

PIN: 217101F As of Date: June 2017
 Region: North Central Regional Admin: D. Sarles
 State Route: SR 171
 Current Status: Completed Legislative Districts: 13

Project Description
 Highway is due for resurfacing by least life cycle cost method. Resurface the existing roadway pavement. This will prolong the life of the roadway at the least life cycle cost and provide for a smoother roadway for the public.

Contractor: 008074 - Granite Northwest, Inc. - \$1,688,552 - 1/24/11

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2006	
Preliminary Engineering Start		Q1 2008	
Environmental Complete		Q2 2009	
Right of Way Complete		Q3 2010	
Contract Advertisement		Q4 2010	
Operationally Complete		Q4 2011	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$213
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$1,998
Total	\$0	\$0	\$2,211

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$213	\$0		\$213
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$1,998	\$0		\$1,998
Total	\$0	\$0	\$2,211	\$0		\$2,211

Project Web Site: