

SR 3/SR 304 - Interchange Improvements
Project Information

PIN: 300302F	As of Date: May 2017
Region: Olympic	Regional Admin: J. Wynands
State Route: SR 3	
Current Status: Completed	Legislative Districts: 26

Project Description

This segment of SR 3 is currently reduced from 2 lanes to 1 resulting in reduced speeds and congestion. This project would eliminate the southbound lane reduction and move the merge from SR 304 south reducing congestion. This proposed project will require further analysis and modeling.

Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q4 2012	
Preliminary Engineering Start		Q4 2012	
Environmental Complete		Q2 2016	
Right of Way Complete		Q3 2016	
Contract Advertisement		Q3 2016	
Operationally Complete		Q2 2017	

Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$500
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$0	\$500

Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$0	\$0	\$500	\$0		\$500
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$0	\$0	\$500	\$0		\$500

Project Web Site: