

**I-5/Port of Tacoma Rd to King Co Line - Core HOV**
**Project Information**

PIN: 300504A                                  As of Date: May 2017  
 Region: Olympic                              Regional Admin: J. Wynands  
 State Route: I-5  
 Current Status: Pre-Construction        Legislative Districts: 25

**Project Description**

This segment of I-5 experiences congestion and mobility problems due to high traffic volumes and is identified as part of the core HOV program. This project completes the preliminary engineering for HOV lanes from the Port of Tacoma Road to the Pierce/King County Line.

**Project Milestones**

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q1 1995	
Preliminary Engineering Start		Q3 1993	
Environmental Complete		Q4 1998	
Right of Way Complete			
Contract Advertisement			
Operationally Complete			

**Project Cost Summary (\$ in Thousands)**

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$6,938
Right of Way	\$0	\$0	\$0
Construction	\$0	\$0	\$0
Total	\$0	\$0	\$6,938

**Project Funding Summary - Current Approved Cost (\$ in Thousands)**

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$2,100	\$0	\$4,838	\$0		\$6,938
Right of Way	\$0	\$0	\$0	\$0		\$0
Construction	\$0	\$0	\$0	\$0		\$0
Total	\$2,100	\$0	\$4,838	\$0		\$6,938

## I-5/Port of Tacoma Rd to King Co Line - Add HOV Lanes

### Project Information

PIN: 300504B As of Date: May 2017  
 Region: Olympic Regional Admin: J. Wynands  
 State Route: I-5  
 Current Status: Completed Legislative Districts: 25, 27, 30

### Project Description

This segment of I-5 experiences congestion and mobility problems due to high traffic volumes and is identified as part of the core HOV program. This project will construct HOV lanes to relieve congestion and reduce the risk of collisions.

### Project Milestones

Milestone	Original Date	Current Date	Status
Project Definition Complete		Q3 2003	
Preliminary Engineering Start		Q1 2007	
Environmental Complete		Q2 2009	
Right of Way Complete		Q2 2008	
Contract Advertisement		Q2 2009	
Operationally Complete		Q2 2011	

### Project Cost Summary (\$ in Thousands)

Project Status	Leg. Initial Budget	Current Leg. Budget	Current Approved Cost
Preliminary Engineering	\$0	\$0	\$8,572
Right of Way	\$0	\$0	\$4,569
Construction	\$0	\$0	\$44,095
Total	\$0	\$0	\$57,236

### Project Funding Summary - Current Approved Cost (\$ in Thousands)

Project Phase	Nickel	TPA	Pre-Existing Funds	CWA	Other	Total
Prelim Engineering	\$8,092	\$462	\$19	\$0		\$8,572
Right of Way	\$4,569	\$0	\$0	\$0		\$4,569
Construction	\$2,855	\$5,301	\$35,939	\$0		\$44,095
Total	\$15,516	\$5,763	\$35,958	\$0		\$57,236